Completion Report

1	Name of Wok	Improvements of RCC drain & Covering slab Maheshwari Nagara 6th cross Left side road & 7th Cross roads in Dasarahalli Ward No 15
2	Sanctioned Estimate No.& Date	CE/DZ/TS/ 49 /2019-20, Dt.24.06.2019
3	Head of Acount which is Chargeable	P-3518,
4	Enstrument Order No. & Date	EE/DD/WO/372/19-20, Dt.03.08.2019
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	659/17-18
	Page No	65808 to 65809/1
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	ARCHANA
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
75.00 Lakhs	₹7493600:00 7493918.00	—	6400:00 6082.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE